

BLACKTECH SOLUTIONS

CORP

Licensed Electrical Contractor — Chicago, IL

PHASE 2 — ROUGH TO TRIM

INVOICE NUMBER

BSC-E-2026-PR003

DATE

June 16, 2026

PROJECT

Two-Flat Electrical Rehab —
Phase 2

Rough-In Completion + Trim Out

SITE ADDRESS

4823 S Prairie Ave

Chicago, IL 60615

CLIENT

Alain David Carranza

(773) 414-1473

 Project Summary — Two Phases

PHASE 1 — DISTRIBUTION

\$15,500

BSC-E-2026-PR002

3-Gang Meter Bank + 3 Panel
Distribution

PHASE 2 — ROUGH TO TRIM

\$20,000

BSC-E-2026-PR003

Rough-in completion + wire pull +
trim out

PROJECT TOTAL

\$35,500

Combined

Full two-flat electrical rehab

 Scope of Work — Phase 2: Rough to Trim

DESCRIPTION	QTY/HRS	RATE	TOTAL
LABOR — ROUGH-IN COMPLETION			
Basement — Finish remaining rough-in (lighting boxes, receptacle rough, smokes)	24 hrs	\$115.97	\$2,783
2nd Floor Unit — Full rough-in (2BR/1BA: boxes, home runs, switch legs)	40 hrs	\$115.97	\$4,639
1st & 3rd Floor — Finish remaining 10% rough-in (punch list, corrections)	12 hrs	\$115.97	\$1,392
Rough-In Labor Subtotal (76 hrs @ \$115.97/hr Foreman Loaded)			\$8,814
LABOR — WIRE PULLING			
All floors — Pull branch circuits, home runs, switch legs (EMT conduit)	32 hrs	\$115.97	\$3,711
Wire Pull Labor Subtotal (32 hrs)			\$3,711

DESCRIPTION	QTY/HRS	RATE	TOTAL
LABOR — TRIM OUT			
All floors — Device install (receptacles, switches, dimmers), fixture mounting, face plates, labeling	28 hrs	\$115.97	\$3,247
Trim Out Labor Subtotal (28 hrs)			\$3,247
MATERIALS			
Wire — 12/2 & 14/2 THHN, spools for branch circuits & home runs	1 lot	\$1,200	\$1,200
Devices — Receptacles (tamper-resistant), switches, dimmers, GFCI, face plates	1 lot	\$1,100	\$1,100
Fixtures — LED ceiling mounts, wall packs, smoke/CO detectors	1 lot	\$900	\$900
Boxes, connectors, fasteners, misc. rough-in supplies	1 lot	\$428	\$428
Materials Subtotal			\$3,628
INSPECTIONS			
Rough-in inspection coordination + final inspection coordination	1 lot	\$600	\$600
Inspections Subtotal			\$600
TOTAL — PHASE 2 (ROUGH TO TRIM)			\$20,000.00

 Labor Rate — IBEW 134 Prevailing Wage

Foreman Base Rate	\$70.80/hr
Health & Welfare	\$19.34/hr
Pension	\$21.13/hr
Vacation	\$1.60/hr
Training	\$2.85/hr
Other Insurance	\$0.30/hr
TOTAL LOADED RATE	\$115.97/hr

Total Labor: 136 hrs @ \$115.97/hr = \$15,772 | Materials: \$3,628 | Inspections: \$600

 NOTES

- Phase 1 (Distribution — BSC-E-2026-PR002) covers meter bank, main panel, and sub-panels — already invoiced at \$15,500
- Phase 2 covers all remaining rough-in, wire pulling, trim out, and final inspections
- Current progress: Basement 20% | 1st Floor 90% | 2nd Floor 10% | 3rd Floor 90%
- All work per Chicago Electrical Code — EMT conduit throughout
- Payment due within 30 days of invoice date

Terms & Conditions:

- Invoice valid for 30 days from date above
- All work performed per Chicago Electrical Code (EMT conduit required)
- 1-year warranty on labor and materials
- Does not include HVAC, plumbing, low-voltage, or drywall repair
- Utility company fees (ComEd) not included
- Work schedule subject to permit approval and inspection availability

BLACKTECH SOLUTIONS CORP | 14076 Lincoln Ave, Dolton, IL | payroll@blacktechsolutionscorp.com | EIN: 82-3394717
Licensed Electrical Contractor — City of Chicago