

BLACKTECH SOLUTIONS CORP

Licensed Electrical Contractor — Chicago, IL

LABOR-ONLY INVOICE

INVOICE NUMBER

BSC-E-2026-PR004

DATE

June 16, 2026

PROJECT

Two-Flat Electrical Rehab — Full Project

Phase 1: Distribution + Phase 2: Rough to Trim

SITE ADDRESS

4823 S Prairie Ave
Chicago, IL 60615

CLIENT

Alain David Carranza
(773) 414-1473

Project Summary — Labor Only

PHASE 1 — DISTRIBUTION

\$8,500

BSC-E-2026-PR002

3-Gang Meter Bank + 3 Panel Distribution
(60 hrs)

PHASE 2 — ROUGH TO TRIM

\$16,372

BSC-E-2026-PR003

Rough-in + wire pull + trim out (136 hrs)

PROJECT TOTAL

\$24,872

Labor + Permits/Inspections

196 hrs @ \$115.97/hr +
permits/inspections

Phase 1 — 3-Gang Meter Bank & Distribution (PR002)

DESCRIPTION	QTY/HRs	RATE	TOTAL
LABOR			
Meter Bank Installation — mount, conduit, service entrance conductors, ComEd coordination	24 hrs	\$115.97	\$2,783
Main Panel + Sub-Panel Distribution — mount, feeders, terminations, labeling	20 hrs	\$115.97	\$2,319
Feeder Runs & Terminations — SER cable pulls, conduit, grounding, bonding	16 hrs	\$115.97	\$1,856
Permit & Inspection — City of Chicago electrical permit + rough-in/final inspection coordination	1 lot	\$1,542	\$1,542
Labor Subtotal (60 hrs @ \$115.97/hr Foreman Loaded)			\$8,500
PHASE 1 TOTAL (Labor Only)			\$8,500.00

Phase 2 — Rough to Trim (PR003)

DESCRIPTION	QTY/HRs	RATE	TOTAL
LABOR — ROUGH-IN COMPLETION			
Basement — Finish remaining rough-in (lighting boxes, receptacle rough, smokes)	24 hrs	\$115.97	\$2,783
2nd Floor Unit — Full rough-in (2BR/1BA: boxes, home runs, switch legs)	40 hrs	\$115.97	\$4,639
1st & 3rd Floor — Finish remaining 10% rough-in (punch list, corrections)	12 hrs	\$115.97	\$1,392
Rough-In Labor Subtotal (76 hrs)			\$8,814
LABOR — WIRE PULLING			

All floors — Pull branch circuits, home runs, switch legs (EMT)

conduit)	32 hrs	\$115.97	\$3,711
Wire Pull Labor Subtotal (32 hrs)			\$3,711
LABOR — TRIM OUT			
All floors — Device install (receptacles, switches, dimmers), fixture mounting, face plates, labeling	28 hrs	\$115.97	\$3,247
Trim Out Labor Subtotal (28 hrs)			\$3,247
INSPECTIONS			
Rough-in inspection coordination + final inspection coordination	1 lot	\$600	\$600
Inspections Subtotal			\$600
PHASE 2 TOTAL (Labor + Inspections Only)			\$16,372.00

GRAND TOTAL — LABOR ONLY (PHASE 1 + PHASE 2)			\$24,872.00
---	--	--	--------------------

Labor Rate — IBEW 134 Prevailing Wage

Foreman Base Rate	\$70.80/hr
Health & Welfare	\$19.34/hr
Pension	\$21.13/hr
Vacation	\$1.60/hr
Training	\$2.85/hr
Other Insurance	\$0.30/hr
TOTAL LOADED RATE	\$115.97/hr

Total Labor: 196 hrs @ \$115.97/hr = \$22,730 | Permits/Inspections: \$2,142 | **Materials sold separately by vendor — customer pays vendor directly**

 **NOTES**

- **LABOR-ONLY INVOICE:** Materials are excluded — customer purchases materials directly from vendor
- Phase 1 (PR002): 3-Gang meter bank serves 2 residential units + 1 house panel (common area)
- Phase 2 (PR003): Covers all remaining rough-in, wire pulling, trim out, and final inspections
- Current progress: Basement 20% | 1st Floor 90% | 2nd Floor 10% | 3rd Floor 90%
- All work per Chicago Electrical Code — EMT conduit throughout
- ComEd coordination required for service disconnect/reconnect
- Payment due within 30 days of invoice date

Terms & Conditions:

- Invoice valid for 30 days from date above
- All work performed per Chicago Electrical Code (EMT conduit required)
- 1-year warranty on labor only — materials warranty per manufacturer/vendor
- Does not include HVAC, plumbing, low-voltage, or drywall repair
- Utility company fees (ComEd) not included
- Work schedule subject to permit approval and inspection availability